## OPERATIONAL INSTRUCTIONS FOR LOCOMOTIVE TESTS IN NO 10 TUNNEL BETWEEN CLARENCE AND ZIG ZAG

NE TIMES SHOWN AFE A DECS BEHIND DICIPECSAPER

	ì			7.4	Little and Market
<b>A</b> .	DOWN RUN	HR	MIN	SEC	REMARKS
1.	Check speedo en route.  Check speedo en route.				57 Kmh 81 Km4
2.	Synchronise watches at Mt Victoria during train examination.				
3.	Warm up train wheels by making air brake applications prior to No 10 Tunnel. Sound whistle after leaving No 9 Tunnel and passing signal on approach to No 10 Tunnel.				
4.	Maintain 54km/hr train speed entering No 10 Tunnel (or other speed nominated by test officer on locomotive if speedo found to be inaccurate).				7100 SPEED 54 KING by LOID SPEEDO
5•	Make an emergency brake application when front of locomotive reaches amber flashing light in No 10 Tunnel, 600m from entrance.	3	26	47	BIZAKES PAPPLIED
	Record time and speed when brakes applied.  Mark position of front of Blaking locomotive on track.  Blaking brane \$13m.	3	27	23	TRAIN STOP ?=0
6.	Train not to proceed until advice given by Mr Robinson that personnel have completed recording data and are clear of train. Record time when starting.	٤,	20	35	
в.	UP RUN				
1.	Sound whistle before departing from Zig Zag Box. Train to be brought to a stand when front of locomotive reaches flashing amber light in No 10 Tunnel, 300m from entrance.  Record time train stops.	10	22	40	TRAIN STARTED STUTED
2.	Mark position of front of locomotive on track. Sound whistle and start train using notch 6 on throttle. Record time when starting.	10	24	ζ3	STARTED
3.	Increase to notch 7 and then 8 after 15km/hr. Record time and speed going to notch 7 notch 8	10	26	25-	Iskal to TR
4.	Stop at Mt Victoria for removing instrumentation. Stop before western end of platform.				
5•	Respirators to collect from train. Mr Robinson to arrange.				